

ID	Task Name	Duration	Start	Finish																								
					2nd Quarter				3rd Quarter				4th Quarter				1st Quarter				2nd Quarter				3rd Quarter			
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep					
1	18 mld stp & 4.5 mld sps at gangapur and 25 mld sps at chikali nallah & 500 mm di pipe rising main.	393 days	Wed 15/03/17	Fri 14/09/18																								
2	Electro_Mechanical works	261 days?	Fri 15/09/17	Fri 14/09/18																								
3	Submission & Approval of Drawings	140 days	Fri 15/09/17	Thu 29/03/18																								
4	Supply of Material	196 days	Mon 16/10/17	Mon 16/07/18																								
5	Mechanical screens,Manual screens,Belt conveyors	75 days	Mon 01/01/18	Fri 13/04/18																								
6	Sluice Gates	60 days	Mon 15/01/18	Fri 06/04/18																								
7	Grit Mechanism	75 days	Sat 20/01/18	Thu 03/05/18																								
8	Decanter Mechanism	163 days	Tue 01/08/17	Thu 15/03/18																								
9	Diffusers including interconnecting pipeline	108 days	Mon 02/10/17	Wed 28/02/18																								
10	RAS & SAS pumps	75 days	Wed 15/11/17	Tue 27/02/18																								
11	Di pipeline for RAS & SAS	60 days	Thu 01/02/18	Wed 25/04/18																								
12	Header pipes & Connecting piping for SBR	60 days	Thu 01/02/18	Wed 25/04/18																								
13	Valves for SBR	90 days	Mon 01/01/18	Fri 04/05/18																								
14	Air Blowers with motors	90 days	Fri 01/12/17	Thu 05/04/18																								
15	Chlorinator System	60 days	Thu 01/02/18	Wed 25/04/18																								
16	Centrifuge Machinery	120 days	Fri 15/12/17	Thu 31/05/18																								
17	Centrifuge Feeder pumps	75 days	Thu 01/02/18	Wed 16/05/18																								
18	Polydosing pumps & assembly	60 days	Thu 15/02/18	Wed 09/05/18																								
19	Sludge pumps	50 days	Mon 01/01/18	Fri 09/03/18																								
20	Pipes & valves for common header	60 days	Thu 01/02/18	Wed 25/04/18																								
21	Eot ,Hot & Misc Equipments	60 days	Thu 01/03/18	Wed 23/05/18																								
22	Laboratory Equipments & other Materials etc	60 days	Tue 01/05/18	Mon 23/07/18																								

Project: Mech Project1.mpp Date: Thu 15/03/18	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			


















ID	Task Mo	Task Name	Duration	Start	Finish																								
						2nd Quarter				3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter							
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep					
23																													
24		Transformers	90 days	Mon 15/01/18	Fri 18/05/18																								
25		PLC panel for Sbr	60 days	Fri 15/12/17	Thu 08/03/18																								
26		VFD,Screen,Grit,Other units Panel	60 days	Thu 01/02/18	Wed 25/04/18																								
27		HT panels,Main panel,Apfc panels	90 days	Thu 15/02/18	Wed 20/06/18																								
28		Cabling & other accessories	30 days	Sun 15/04/18	Thu 24/05/18																								
29		Dg set	60 days	Thu 01/02/18	Wed 25/04/18																								
30		External Electrification	75 days	Tue 10/04/18	Mon 23/07/18																								
31		Erection Of materials	140 days	Thu 01/03/18	Wed 12/09/18																								
32		Mechanical screens,Manual screens,Belt conveyors	30 days	Fri 20/04/18	Thu 31/05/18																								
33		Sluice gates	15 days	Tue 01/05/18	Mon 21/05/18																								
34		Grit Mechanism	20 days	Sun 20/05/18	Thu 14/06/18																								
35		Decanter Mechanism	30 days	Tue 20/03/18	Mon 30/04/18																								
36		Diffusers including interconnecting pipeline	45 days	Tue 01/05/18	Mon 02/07/18																								
37		Ras & SAS pumps	20 days	Sun 01/04/18	Thu 26/04/18																								
38		Di pipeline for RAS & SAS	20 days	Tue 01/05/18	Mon 28/05/18																								
39		Header pipes & Connecting piping for SBR	30 days	Sun 15/04/18	Thu 24/05/18																								
40		Valves for SBR	15 days	Thu 10/05/18	Wed 30/05/18																								
41		Air Blowers with motors	30 days	Sun 15/04/18	Thu 24/05/18																								
42		Chlorinator System	30 days	Tue 01/05/18	Mon 11/06/18																								
43		Centrifuge machinery	30 days	Fri 01/06/18	Thu 12/07/18																								
44		centrifuge Feeder pumps	30 days	Fri 01/06/18	Thu 12/07/18																								

Project: Mech Project1.mpp
Date: Thu 15/03/18

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

ID	Task Mo	Task Name	Duration	Start	Finish																															
						2nd Quarter				3rd Quarter			4th Quarter			1st Quarter			2nd Quarter				3rd Quarter													
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep												
45		Polydosing pumps & assembly	25 days	Tue 15/05/18	Mon 18/06/18																															
46		pipes & valves for common header	20 days	Fri 25/05/18	Thu 21/06/18																															
47		Sludge pumps	30 days	Tue 01/05/18	Mon 11/06/18																															
48		Eot ,Hot & Misc Equipments	15 days	Sun 01/07/18	Thu 19/07/18																															
49		Laboratory Equipments & other Materials etc	30 days	Wed 01/08/18	Tue 11/09/18																															
50		Transformers	30 days	Fri 01/06/18	Thu 12/07/18																															
51		plc panel for Sbr	30 days	Tue 01/05/18	Mon 11/06/18																															
52		VFD,screen,Grit & Other Panels	45 days	Tue 15/05/18	Mon 16/07/18																															
53		Ht panels,Main panel,Apfc panels	45 days	Fri 15/06/18	Thu 16/08/18																															
54		Cabling & other accessories	90 days	Tue 01/05/18	Mon 03/09/18																															
55		Dg set	30 days	Fri 01/06/18	Thu 12/07/18																															
56		External Electrification	44 days	Sun 15/07/18	Wed 12/09/18																															
57																																				
58		Testing & Commissioning	66 days	Fri 15/06/18	Fri 14/09/18																															
59																																				

Project: Mech Project1.mpp
Date: Thu 15/03/18

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only	