

**NASHIK**

<b>Name of Scheme</b>	<b>Nashik STP &amp; SPS</b>
<b>Sanction cost of scheme</b>	<b>Rs. 28.79 Cr.</b>
<b>Name of the contractor</b>	<b>M/s. Gondwana Engineers Limited, Nagpur</b>
<b>Time limit</b>	<b>18 Months</b>
<b>Permissions Status</b>	
<b>Railway crossing</b>	<b>Not Required</b>
<b>National Highway/State Highway.</b>	<b>Not Required</b>
<b>All Land Possessions</b>	<b>Available</b>
<b>D.I. Pipes Status (Rmt.)</b> <b>K-9</b>	<b>Contractor's supply</b>
<b>Bottlenecks</b>	<b>Presently No hurdle in execution of scheme</b>

## Progress Report: Nashik STP & SPS Project

Work order 14 March 2017 Time limit – 18 Months

Sr. No.	Subworks	Completion time (months)	Expected progress as per barchart (%)	Actual Progress up to December 2017 (%)	Remark
1	18 MLD STP & 4.5 MLD SPS @ Gangapur Gaon and 25 MLD SPS at Chikhali Nallah with 500 mm dia D.I. k9 Rising Main	18	27	31	----
2	25 MLD SPS @ Chikhali Nallah (Electromechanical work)	18	---	---	Tendering process completed and proposal forwarded to MJP for approval

**Financial Progress :** Work done- 9.5 Cr, Amount Billed – 9.06 Cr, Amount paid - 9.06 Cr.