

NASHIK

Name of Scheme	Gangapur Nashik STP & SPS
Sanction cost of scheme	Rs. 28.79 Cr.
Name of the contractor	M/s. Gondwana Engineers Limited, Nagpur
Time limit	18 Months
Permissions Status	
Railway crossing	Not Required
National Highway/State Highway.	Not Required
All Land Possessions	Available
D.I. Pipes Status (Rmt.) K-9	Contractor's supply
Bottlenecks	Stay order by Nashik court on construction of 25 MLD SPS at Chikhali Nallah

Progress Report: Gangapur Nashik STP & SPS Project

Work order 14 March 2017 Time limit – 18 Months

Sr. No.	Subworks	Completion time (months)	Expected progress as per barchart (%)	Actual Progress up to Jan 18 (%)	Remark
1	18 MLD STP & 4.5 MLD SPS @ Gangapur Gaon and 25 MLD SPS at Chikhali Nallah with 500 mm dia D.I. k9 Rising Main	18	35.0	33.5	----
2	25 MLD SPS @ Chikhali Nallah (Electromechanical work)	10	---	---	Work order issued on 20 th January 2018

Financial Progress : Work done- 9.75 Cr, Amount Billed - 9.69 Cr, Amount paid - 9.06 Cr.

Name of Scheme	Pimpalgaon khamb Nashik STP & SPS
Sanction cost of scheme	Rs. 53.46 Cr.
Name of the contractor	M/s. Anand construwell, Nashik
Time limit	21 Months
Permissions Status	
Railway crossing	Not Required
National Highway/State Highway.	Not Required
All Land Possessions	Available
D.I. Pipes Status (Rmt.) K-9	Contractor's supply
Bottlenecks	Presently No hurdle in execution of scheme

Progress Report: Pimpalgaon khamb Nashik STP & SPS Project

Work order 18th January 2018 Time limit – 21 Months

Sr. No.	Subworks	Completion time (months)	Expected progress as per barchart (%)	Actual Progress up to Jan1 8(%)	Remark
1	32 MLD STP & 55 MLD SPS (rising main, gravity main and civil work) @ Pimpalgaon Khamb and allied works	21	---	---	Work order issued on 18 th January 2018
2	55 MLD SPS @ Pimpalgaon khambh (Electromechanical work)	---	---	---	----

Financial Progress : Work done: --- , Amount Billed: --- , Amount paid : ---