

**JNNURM :UIG - Completed and ongoing projects-May 2017 (All figures in Rs Lakhs)**

Sr No	Project code	Project Name	Sanctioned cost/Revised sanctioned cost	Awarded cost	Gol grant received	GoM grant received	*NMC contribution	*Expenditure	Physical completion
1	NAS-001	Under Ground Sewerage (Package I)	13753	17244	6681	2679	7222	16582	Completed- December 2013
2	NAS-003	Water Supply Project	5005	6069	2252	901	2723	5876	Completed- June 2013
3	NAS-004	Solid Waste Management	5429	6788	2443	977	3312	6732	Completed- January 2010
4	NAS-005	Storm Water Drainage	25087	34058	11636	4655	17766	34057	Completed- March 2013
5	NAS-007	Godavari River Front Development	4873	4741	1885	754	1859	4498	Completed- March 2014
6	NAS-008	Under Ground Sewerage (Package II)	14511	14038	3437	1374	7329	12140	Completed- December 2016
7	Transition phase	Water Supply Project (Package II)	22038	26600	9917	3967	5500	6875	Under progress

\* Subject to change till all the pending bills are cleared and O and M period is complete.