

ID	Task Name	Duration	Start	Finish	2nd Quarter				3rd Quarter			4th Quarter			1st Quarter			2nd Quarter				3rd Quarter		
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
1	18 mld stp& 4.5 mld sps at gangapur and 25 mld sps at chikalinalah& 500 mm di pipe rising main.	393 days	Wed 15/03/17	Fri 14/09/18																				
2	Process & Hydraulic Design, Detailed	86 days	Mon 03/04/17	Mon 31/07/17																				
3	INLET, SCREEN & GRIT CHANNEL	144 days	Mon 01/01/18	Thu 19/07/18																				
4	Excavation & Pcc	30 days	Mon 01/01/18	Fri 09/02/18																				
5	Reinforcement.Rcc for footing,col,walls,walkways etc	60 days	Thu 01/02/18	Wed 25/04/18																				
6	Finishings	15 days	Mon 16/04/18	Fri 04/05/18																				
7	Hydraulic testing	15 days	Thu 10/05/18	Wed 30/05/18																				
8																								
9	SBR Basins	261 days	Mon 01/05/17	Mon 30/04/18																				
10	Excavation	30 days	Mon 01/05/17	Fri 09/06/17																				
11	Pcc	30 days	Thu 01/06/17	Wed 12/07/17																				
12	Raft	60 days	Tue 01/08/17	Mon 23/10/17																				
13	Walls Half Ht	30 days	Fri 01/09/17	Thu 12/10/17																				
14	Walls bal ht	30 days	Fri 01/12/17	Thu 11/01/18																				
15	Column,Beams,Walkways	60 days	Mon 01/01/18	Fri 23/03/18																				
16	Finishings	30 days	Thu 01/03/18	Wed 11/04/18																				
17	Testing	30 days	Tue 20/03/18	Mon 30/04/18																				
18	Chlorine Contact Tank	154 days	Mon 01/05/17	Thu 30/11/17																				
19	Excavation & Pcc	30 days	Mon 01/05/17	Fri 09/06/17																				
20	Raft	30 days	Thu 01/06/17	Wed 12/07/17																				
21	Walls	60 days	Sat 01/07/17	Thu 21/09/17																				

Project: pathe Project Date: Wed 14/03/18	Task		External Tasks		Manual Task		Finish-only	
	Split		External Milestone		Duration-only		Deadline	
	Milestone		Inactive Task		Manual Summary Rollup		Progress	
	Summary		Inactive Milestone		Manual Summary			
	Project Summary		Inactive Summary		Start-only			

ID	Task Name	Duration	Start	Finish	2nd Quarter				3rd Quarter			4th Quarter			1st Quarter			2nd Quarter				3rd Quarter	
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
48	round floor	37 days	Sat 01/07/17	Sun 20/08/17																			
49	f First Floor	30 days	Tue 22/08/17	Sat 30/09/17																			
50	BrickWork	60 days	Fri 01/12/17	Thu 22/02/18																			
51	Plastering	40 days	Sat 10/02/18	Thu 05/04/18																			
52	r Finishings	40 days	Tue 06/03/18	Mon 30/04/18																			
53	ound Wall	251 days	Fri 30/06/17	Fri 15/06/18																			
54	.pcc&Rcc Work	45 days	Fri 30/06/17	Thu 31/08/17																			
55	lastering	43 days	Mon 01/01/18	Wed 28/02/18																			
56	inishings	24 days	Tue 15/05/18	Fri 15/06/18																			
57	ad works	110 days	Mon 02/04/18	Fri 31/08/18																			
58	ration	30 days	Sun 01/04/18	Thu 10/05/18																			
59	WBM	60 days	Wed 25/04/18	Tue 17/07/18																			
60	shings	30 days	Wed 20/06/18	Tue 31/07/18																			
61	caping	30 days	Mon 23/07/18	Fri 31/08/18																			
62	creens	152 days	Mon 01/01/18	Tue 31/07/18																			
63	Pcc	15 days	Mon 01/01/18	Fri 19/01/18																			
64	Raft	15 days	Sat 20/01/18	Thu 08/02/18																			
65	lf ht	45 days	Sat 10/02/18	Thu 12/04/18																			
66	slab	30 days	Sun 15/04/18	Thu 24/05/18																			
67	use	25 days	Sun 20/05/18	Thu 21/06/18																			
68	ring	25 days	Mon 25/06/18	Fri 27/07/18																			
69	ring	15 days	Wed 11/07/18	Tue 31/07/18																			
70	sps	216 days?	Mon 03/07/17	Mon 30/04/18																			
71	Pcc	15 days	Sat 01/07/17	Thu 20/07/17																			
72	Raft	30 days	Sat 15/07/17	Thu 24/08/17																			
73	lf ht	30 days	Tue 15/08/17	Mon 25/09/17																			

Project: pathe Project
Date: Wed 14/03/18

Task		External Tasks		Manual Task		Finish-only	
Split		External Milestone		Duration-only		Deadline	
Milestone		Inactive Task		Manual Summary Rollup		Progress	
Summary		Inactive Milestone		Manual Summary			
Project Summary		Inactive Summary		Start-only			

