

NASHIK

Name of Scheme	Nashik STP & SPS
Sanction cost of scheme	Rs. 28.79 Cr.
Name of the contractor	M/s. Gondwana Engineers Limited, Nagpur
Time limit	18 Months
Permissions Status	
Railway crossing	Not Required
National Highway/State Highway.	Not Required
All Land Possessions	Available
D.I. Pipes Status (Rmt.) K-9	Contractor's supply
Bottlenecks	Presently No hurdle in execution of scheme

Progress Report: Nashik STP & SPS Project

Work order 14 March 2017 Time limit – 18 Months

Sr. No.	Subworks	Completion time (months)	Expected progress as per barchart (%)	Actual Progress up to SEPT 17 (%)	Remark
1	18 MLD STP & 4.5 MLD SPS @ Gangapur Gaon and 25 MLD SPS at Chikhali Nallah with 500 mm dia D.I. k9 Rising Main	18	20	23	----
2	25 MLD SPS @ Chikhali Nallah (Electromechanical work)	18	---	---	Tendering work under process

Financial Progress : Work done- 7.13 Cr, Amount Billed -5.84 Cr, Amount paid -5.84 Cr.